

% Complete	Task Mode	Task Name	Duration	Start	Finish	Predecessors
0%	Auto Scheduled	Lilly Street/Centre Street	152 days	Mon 10/17/22	Fri 5/26/23	
0%	Auto Scheduled	STA 21+50 - STA 5+50	152 days	Mon 10/17/22	Fri 5/26/23	
0%	Auto Scheduled	Furnish and Install Watermain Bypass	15 days	Mon 10/17/22	Fri 11/4/22	
0%	Auto Scheduled	Furnish and Install Gravity Sewer	16 days	Wed 11/2/22	Mon 11/28/22	114
0%	Auto Scheduled	Furnish and Install Force Main	20 days	Tue 11/29/22	Tue 12/27/22	98
0%	Auto Scheduled	Furnish and Install Watermain	12 days	Wed 12/28/22	Fri 1/13/23	99
0%	Auto Scheduled	Furnish and Install Services	5 days	Tue 1/17/23	Mon 1/23/23	100
0%	Auto Scheduled	Furnish and Install Drainage	5 days	Tue 1/24/23	Mon 1/30/23	101
0%	Auto Scheduled	Pressure Test Force Main	5 days	Fri 1/27/23	Thu 2/2/23	98FS+40 days
0%	Auto Scheduled	Pressure Test & Chlorinate Watermain	3 days	Fri 2/3/23	Tue 2/7/23	103
0%	Auto Scheduled	Furnish and Install Verticle Granite Curb and Wheel Chair Ramps	10 days	Mon 5/1/23	Fri 5/12/23	
0%	Auto Scheduled	Final Pavement: Full Depth Reclamation and Repave	10 days	Mon 5/15/23	Fri 5/26/23	105
0%	Auto Scheduled	Step Lane	154 days	Mon 9/12/22	Wed 4/26/23	
0%	Auto Scheduled	STA 5+50 - STA 0+00	154 days	Mon 9/12/22	Wed 4/26/23	
0%	Auto Scheduled	Furnish and Install Watermain Bypass	10 days	Mon 9/12/22	Fri 9/23/22	13FS+67 days
0%	Auto Scheduled	Furnish and Install Gravity Sewer	15 days	Mon 9/26/22	Mon 10/17/22	109
0%	Auto Scheduled	Furnish and Install Services	2 days	Tue 10/18/22	Wed 10/19/22	110
0%	Auto Scheduled	Furnish and Install Force Main	6 days	Thu 10/20/22	Thu 10/27/22	111
0%	Auto Scheduled	Pressure Test Force Main	2 days	Fri 11/4/22	Mon 11/7/22	112FS+5 days
0%	Auto Scheduled	Furnish and Install Watermain	3 days	Fri 10/28/22	Tue 11/1/22	112

0%	Auto Scheduled	Pressure Test & Chlorinate Watermain	2 days	Tue 11/8/22	Wed 11/9/22	113
0%	Auto Scheduled	Furnish and Install Verticle Granite Curbing	5 days	Thu 11/10/22	Thu 11/17/22	115
0%	Auto Scheduled	Remove & Reset Block Pavers at N. Water Street Intersection	30 days	Fri 11/18/22	Wed 1/4/23	116
0%	Auto Scheduled	Final Pavement: Full Depth Reclamation and Repave	10 days	Wed 4/12/23	Wed 4/26/23	117FS+67 days
0%	Auto Scheduled	Sea Street	169 days	Tue 1/24/23	Fri 9/22/23	
0%	Auto Scheduled	Furnish and Install Watermain Bypass	10 days	Tue 1/24/23	Mon 2/6/23	101
0%	Auto Scheduled	Furnish and Install Gravity Sewer	15 days	Tue 1/31/23	Tue 2/21/23	102
0%	Auto Scheduled	Furnish and Install Services	2 days	Wed 2/22/23	Thu 2/23/23	121
0%	Auto Scheduled	Furnish and Install Force Main	6 days	Fri 2/24/23	Fri 3/3/23	122
0%	Auto Scheduled	Pressure Test Force Main	2 days	Mon 3/13/23	Tue 3/14/23	123FS+5 days
0%	Auto Scheduled	Furnish and Install Watermain	3 days	Mon 3/6/23	Wed 3/8/23	123
0%	Auto Scheduled	Pressure Test & Chlorinate Watermain	2 days	Wed 3/15/23	Thu 3/16/23	124
0%	Auto Scheduled	Furnish and Install Verticle Granite Curbing	5 days	Fri 3/17/23	Thu 3/23/23	126
0%	Auto Scheduled	Remove & Reset Block Pavers at N. Water Street Intersection	30 days	Fri 3/24/23	Fri 5/5/23	127
0%	Auto Scheduled	Final Pavement: Full Depth Reclamation and Repave	10 days	Mon 9/11/23	Fri 9/22/23	128FS+87 days
0%	Auto Scheduled	Cleanup	60 days	Mon 10/28/24	Fri 1/24/25	
0%	Auto Scheduled	Restoration	70 days	Mon 10/28/24	Fri 2/7/25	130SS
0%	Auto Scheduled	Punch List	30 days	Mon 2/10/25	Tue 3/25/25	131
0%	Auto Scheduled	Demobilize	30 days	Wed 3/26/25	Tue 5/6/25	132